

Tasks we anticipated	Status of work completion
Repair deteriorated areas on roof	100%
Make sure all lighting in the building is in working condition; replace light bulbs where needed	85%
Repair/Replace missing or broken toilets	85%
Make necessary repairs to the security system	75%
Thoroughly clean entire building	90%
Clean and wax all floors	80%
Repair, replace deteriorated tile flooring	90%
Repair/replace classroom doors	80%
Construction of partition walls & emergency exits; keeping the children's ministry & adults separated	95%
Repair all broken windows	100%
Replace all missing handrails	100%
Purchase and install new fire extinguishers	100%
Install new stall separators in bathrooms	100%
Replace speakers in gymnasium for intercom system and make sure all speakers in the building are operational	100%
Rod clogged roof drainns	in progress
Repair fire alarm system	in progress
Make sure backup generator is in good working condition	in progress
Start up boilers and make any necessary repairs to the bolier and blower system	in progress
Repair damage to wrought iron fence on the exterior of building	Future (2019)
Make sure ventilation system for the gymnasium & auditorium are in working condition; repair as needed	Future (2019)
Repair damaged wooden fence around parkiing lot on Green St	Future (2019)